

(様式1)

新地町 復興交付金事業計画 令和元年度進捗状況報告 総括表

令和2年3月末時点

(単位:千円)

新地町 交付分	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	148,219	126,769
	H24	9,481,387	4,174,408
	H25	7,329,791	4,043,144
	H26	5,391,477	6,224,355
	H27	4,637,629	4,106,458
	H28	1,189,404	2,746,059
	H29	278,154	884,302
	H30	0	2,830,929
	H31	0	884,105
H32	0	0	
合計	28,456,061	26,020,529	

(単位:千円)

<参考>	復興交付金基金の状況				
	基金残高 A+B-C-D	交付額累計 A	利息額累計 B	取崩額累計 C	国庫返還額累計 D
	1,821,950	28,456,061	20,393	25,396,053	1,258,451

(単位:千円)

<参考> 都道府県交付分 (うち、当該市町村分)	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	40,000	0
	H24	688,525	195,714
	H25	2,725,019	371,395
	H26	2,308,310	3,457,426
	H27	6,734,207	2,093,363
	H28	220,704	3,818,932
	H29	656,685	1,912,564
	H30	0	1,172,241
	H31	0	135,979
H32	0	0	
合計	13,373,450	13,157,614	

<交付実績>

(単位:千円)

区分	交付実績 A+B-C-D	交付済額 (令和元年度事業分まで) A	事業間流用増減額 (令和元年度事業分まで) B	単年度型事業 執行残額 C	基金型事業 国庫返還済額 D
市町村交付分	27,197,610	28,456,061	0	0	1,258,451
都道府県交付分	13,261,041	13,373,450	251,862	0	364,271
合計	40,458,651	41,829,511	251,862	0	1,622,722

※令和元年度末までに執行が可能な実績として、令和元年度事業分までの交付額・事業間流用増減額から、執行残額として国庫に返還した金額を減じた額。

(様式2A)

新地町 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 文部科学省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																		
1	A	-	4	-	1	-	新地町埋蔵文化財発掘調査事業	作田東地区	町	町	直接	完了	1,681	24	~	24	H23			0	調査期間:H24.7~H24.8																	
																	H24	1,260		875	385																	
																	H25				0																	
																	H26				0																	
																	H27				0																	
																	H28				0																	
																	H29				0																	
																	H30				0																	
																	H31				0																	
																	H32				0																	
																	累計	1,260	0	875	385																	
																	2	A	-	4	-	2	-	新地町埋蔵文化財発掘調査事業	作田西地区	町	町	直接	完了	2,160	24	~	24	H23			0	調査期間:H25.1~H25.3
																																		H24	1,620		1,597	23
H25				0																																		
H26				0																																		
H27				0																																		
H28				0																																		
H29				0																																		
H30				0																																		
H31				0																																		
H32				0																																		
累計	1,620	0	1,597	23																																		
3	A	-	4	-	3	-	新地町埋蔵文化財発掘調査事業	中島地区	町	町	直接	完了	5,459	24	~	24																		H23			0	平成25年度執行予定
																																		H24	4,094		0	4,094
																	H25			509	▲ 509	調査期間:H25.4.15~H25.9.10																
																	H26				0																	
																	H27				0																	
																	H28				0																	
																	H29				0																	
																	H30				0																	
																	H31				0																	
																	H32				0																	
																	累計	4,094	0	509	3,585																	
																	32	A	-	4	-	4	-	新地町埋蔵文化財発掘調査事業	岡地区	町	町	直接	完了	2,084	24	~	24	H23			0	調査期間:H24.11~H24.12
																																		H24	1,563		1,042	521
H25				0																																		
H26				0																																		
H27				0																																		
H28				0																																		
H29				0																																		
H30				0																																		
H31				0																																		
H32				0																																		
累計	1,563	0	1,042	521																																		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																		
45	A	-	4	-	5	-	新地町埋蔵文化財発掘調査事業	新地町	町	町	直接	廃止	11,400	24	~	31	H23			0	平成25年度執行予定																	
																	H24	4,275		0	4,275																	
																	H25	4,275		0	4,275	平成26年度執行予定																
																	H26			0	0																	
																	H27			0	0																	
																	H28			0	0																	
																	H29			0	0																	
																	H30			0	0																	
																	H31			0	0																	
																	H32			0	0																	
																	累計	8,550	0	0	8,550																	
																	55	A	-	4	-	6	-	埋蔵文化財発掘調査事業	新地町	県	県	直接	完了	12,072	25	~	30	H23			0	25年11月から埋蔵文化財試掘調査を開始
																																		H24			0	
H25	9,054		2,440	6,614																																		
H26	0		0	0																																		
H27	0		0	0																																		
H28	0		0	0																																		
H29	0		0	0																																		
H30	0		0	0																																		
H31	0		0	0																																		
H32	0		0	0																																		
累計	9,054	0	2,440	6,614																																		
													市町村交付分																					各年度別合計				
													H23	0	0	0																		0				
													H24	12,812	0	3,514	9,298																					
													H25	4,275	0	509	3,766																					
													H26	0	0	0	0																					
													H27	0	0	0	0																					
													H28	0	0	0	0																					
													H29	0	0	0	0																					
													H30	0	0	0	0																					
													H31	0	0	0	0																					
													H32	0	0	0	0																					
													22,784	市町村交付分 計	17,087	0	4,023	13,064																				
													都道府県交付分				各年度別合計																					
													H23	0	0	0	0																					
													H24	0	0	0	0																					
													H25	9,054	0	2,440	6,614																					
													H26	0	0	0	0																					
													H27	0	0	0	0																					
													H28	0	0	0	0																					
													H29	0	0	0	0																					
													H30	0	0	0	0																					
													H31	0	0	0	0																					
													H32	0	0	0	0																					
													12,072	都道府県交付分 計	9,054	0	2,440	6,614																				
													市町村都道府県計				各年度別合計																					
													H23	0	0	0	0																					
													H24	12,812	0	3,514	9,298																					
													H25	13,329	0	2,949	10,380																					
													H26	0	0	0	0																					
													H27	0	0	0	0																					
													H28	0	0	0	0																					
													H29	0	0	0	0																					
													H30	0	0	0	0																					
													H31	0	0	0	0																					
													H32	0	0	0	0																					
													34,856	合計	26,141	0	6,463	19,678																				

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
21	C	-	1	-	1	-	農山漁村地域 復興基盤総合 整備事業(復興 整備実施計画)	駒ヶ嶺地区	町	町	直接	完了	29,352	24	~	25	H23			0	H24.12駒ヶ嶺排水路整備基本計画策定業務発注。	
																	H24	35,000		27,090	7,910	H25.1駒ヶ嶺地区基本計画策定業務発注。
																	H25			2,261	▲ 2,261	H25d駒ヶ嶺地区基本計画策定業務変更増。
																	H26				0	
																	H27				0	
																	H28				0	
																	H29		▲ 5,648		▲ 5,648	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	35,000	▲ 5,648	29,351	1	
22	C	-	7	-	1	-	釣師浜水産業 共同利用施設 復興整備事業	釣師浜漁 港	町	町	直接	完了	1,091,102	24	~	29	H23			0	H24.10漁協施設被災判定業務発注。	
																	H24	548,175		1,338	546,837	
																	H25			0	0	施設取り壊しの協議が難航したため繰越
																	H26			71,055	▲ 71,055	H26.5共同利用施設地質調査・基本設計・実施設計業務発注。 H26.8釣師浜漁港上下水道管布設工事発注。H26.8漁具倉庫解体 工事発注。H27.3漁具倉庫建設工事管理業務委託発注。 H27.3漁具倉庫建築工事発注。
																	H27			131	▲ 131	漁具倉庫建築工事と管理業務委託を継続。
																	H28	253,497		715,418	▲ 461,921	荷捌き施設建設、排水管、マンホールポンプ設置工事発注。
																	H29		16,654	19,168	▲ 2,514	施設建設工事変更契約。
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	801,672	16,654	807,110	11,216	
46	C	-	1	-	2	-	農山漁村地域 復興基盤総合 整備事業(農 地整備事業) 「農業経営高 度化支援事 業」	作田前地 区	県	県	直接	完了	29,369	24	~	31	H23			0	工事発注が年度末(H25.3)となったことから、H24分を繰り越し	
																	H24	825			825	し、H25分と合わせて執行する。
																	H25	3,282		3,114	168	経営体育成促進事業を実施。
																	H26	3,660		3,272	388	経営体育成促進事業を実施。
																	H27	1,087		1,987	▲ 900	経営体育成促進事業を実施。
																	H28	1,612	7,577	1,329	7,860	経営体育成促進事業を実施。
																	H29			1,259	▲ 1,259	経営体育成促進事業を実施。
																	H30		4,035	1,002	3,033	経営体育成促進事業を実施。
																	H31		▲ 54	10,061	▲ 10,115	経営体育成促進事業を実施。
																	H32				0	
																	累計	10,466	11,558	22,024	0	
47	C	-	1	-	3	-	農山漁村地域 復興基盤総合 整備事業(漁 港環境整備事 業)	釣師浜漁 港	県	県	直接	完了	189,207	25	~	29	H23			0		
																	H24				0	
																	H25	15,000		5,056	9,944	25年7月測量設計発注
																	H26			1,111	▲ 1,111	26年10月積算委託発注
																	H27	135,750		135,737	13	27年10月 工事発注
																	H28				0	
																	H29				0	29年5月工事完成
																	H30		▲ 8,844		▲ 8,844	
																	H31				0	
																	H32				0	
																	累計	150,750	▲ 8,844	141,904	2	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費		全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
48	C	-	5	-	1	-	新地町漁業集 落防災機能強 化調査事業	大戸浜地 区	町	町	直接	完了	9,000	25	~	25	H23				0	H25.6 基本計画策定業務発注。
																	H24				0	
																	H25	6,750		6,615	135	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	6,750	0	6,615	135	
54	☆	F	-	1	-	1	漁業集落復興 効果促進事業		町		完了	8,920	24	~	30	H23				0		
																H24	1,440		0	1,440		
																H25			0	0		
																H26			1,383	▲ 1,383		
																H27	5,696			5,696		
																H28				0		
																H29				0		
																H30				0		
																H31				0		
																H32				0		
																累計	7,136	0	1,383	5,753		
56	◆	C	-	4	-	1	被災地域農業 復興総合支援 事業(農業用 施設等整備導 入調査事業)	新地町	町	町	直接	廃止	2,000	25	~	25	H23				0	
																	H24				0	
																	H25	1,600		0	1,600	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	1,600	0	0	1,600	
63	C	-	1	-	4	-	農山漁村地域 復興基盤総合 整備事業(復 興基盤総合整 備事業)	駒ヶ嶺地 区	町	町	直接	完了	481,325	25	~	29	H23				0	法定手続き遅延のため26年度に繰越 H26.5駒ヶ嶺地区用排水路実施設計業務発注。H26.7法手続資 H28.2用水路整備工事発注。 排水路整備工事発注。 排水路整備その2工事発注。
																	H24				0	
																	H25	13,125		0	13,125	
																	H26	92,625		16,200	76,425	
																	H27	266,250		55,307	210,943	
																	H28			238,964	▲ 238,964	
																	H29		▲ 11,006	24,551	▲ 35,557	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	372,000	▲ 11,006	335,022	25,972	
64	C	-	4	-	1	-	被災地域農業 復興総合支援 事業	福田地区 新地地区 駒ヶ嶺地 区	県	町	間接	完了	63,718	25	~	26	H23				0	平成26年2月5日着工、平成26年3月31日導入・使用開始 kkk
																	H24				0	
																	H25	92,610		14,253	78,357	
																	H26	53,250		33,534	19,716	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30		▲ 98,071		▲ 98,071	
																	H31				0	
																	H32				0	
																	累計	145,860	▲ 98,071	47,787	2	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況					
65	C	-	5	-	2	-	新地町漁業集 落防災機能強 化事業	大戸浜地 区	町	町	直接	継続	213,336	27	~	32	H23				0	H27.10 漁港防犯灯設置工事発注。			
																	H24				0				
																	H25				0				
																	H26				0				
																	H27	26,700		11,068	15,632				
																	H28				0				
																	H29	133,302		1,963	131,339				
																	H30			25,758	▲ 25,758				
																	H31			87,615	▲ 87,615				
																	H32				0				
																	累計	160,002	0	126,404	33,598				
																	66	C	-	7	-		2	-	水産業共同利 用施設復興整 備事業(水産 加工流通復興 タイプ)
H24				0																					
H25				0																					
H26				0																					
H27	305,937		305,937	0																					
H28	175,312		175,312	0																					
H29				0																					
H30				0																					
H31				0																					
H32				0																					
累計	481,249	0	481,249	0																					
67	C	-	3	-	1	-	震災対策・戦 略作物生産基 盤整備事業	牛川地区	町	町	直接	完了	217,630	28	~	31						H23			
																	H24				0				
																	H25				0				
																	H26				0				
																	H27				0				
																	H28	18,369		11,583	6,786				
																	H29	144,852			144,852				
																	H30			113,400	▲ 113,400				
																	H31			684	▲ 684				
																	H32				0				
																	累計	163,221	0	125,667	37,554				
																		C	-	-	-	-			
H23				0																					
H24				0																					
H25				0																					
H26				0																					
H27				0																					
H28				0																					
H29				0																					
H30				0																					
H31				0																					
H32				0																					
累計	0	0	0	0																					

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
										H23	0	0	0	0	
										H24	584,615	0	28,428	556,187	
										H25	21,475	0	8,876	12,599	
										H26	92,625	0	88,638	3,987	
										H27	604,583	0	372,443	232,140	
										H28	447,178	0	1,141,277	▲ 694,099	
										H29	278,154	0	45,682	232,472	
										H30	0	0	139,158	▲ 139,158	
										H31	0	0	88,299	▲ 88,299	
										H32	0	0	0	0	
								2,752,665	市町村交付分 計		2,028,630	0	1,912,801	115,829	
										H23	0	0	0	0	
										H24	825	0	0	825	
										H25	110,892	0	22,423	88,469	
										H26	56,910	0	37,917	18,993	
										H27	136,837	0	137,724	▲ 887	
										H28	1,612	7,577	1,329	7,860	
										H29	0	0	1,259	▲ 1,259	
										H30	0	▲ 102,880	1,002	▲ 103,882	
										H31	0	▲ 54	10,061	▲ 10,115	
										H32	0	0	0	0	
								282,294	都道府県交付分 計		307,076	▲ 95,357	211,715	4	
										H23	0	0	0	0	
										H24	585,440	0	28,428	557,012	
										H25	132,367	0	31,299	101,068	
										H26	149,535	0	126,555	22,980	
										H27	741,420	0	510,167	231,253	
										H28	448,790	7,577	1,142,606	▲ 686,239	
										H29	278,154	0	46,941	231,213	
										H30	0	▲ 102,880	140,160	▲ 243,040	
										H31	0	▲ 54	98,360	▲ 98,414	
										H32	0	0	0	0	
								3,034,959	合計		2,335,706	▲ 95,357	2,124,516	115,833	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
4	D	-	1	-	1	-	道路事業(市街地相互の接続道路)	新地停車場釣師線	県	県	直接	完了	2,679,700	24	~	30	H23			0	24年9月路線測量、道路詳細設計、用地測量 発注。 26年3月路線測量、橋梁詳細設計完。 26年9月橋梁下部工事、函渠工事発注済。 28年3月、橋梁上部工事実施。 29年3月、道路改良工事実施。
																	H24	160,000	25,844	134,156	
																	H25	136,000	28,326	107,674	
																	H26	351,200	435,173	▲ 83,973	
																	H27	1,496,560	256,357	1,240,203	
																	H28	0	999,671	▲ 999,671	
																	H29		398,389	▲ 398,389	
																	H30			0	
																	H31			0	
																	H32			0	
																	累計	2,143,760	0	2,143,760	
5	D	-	1	-	2	-	道路事業(市街地相互の接続道路)	赤柴中島線	県	県	直接	廃止	50,000	24	~	26	H23			0	新地停車場釣師線延伸により新地停車場線へ合併(廃止検討)
																	H24	40,000	0	40,000	
																	H25			0	
																	H26			0	
																	H27			0	
																	H28			0	
																	H29			0	
																	H30			0	
																	H31			0	
																	H32			0	
																	累計	40,000	0	0	
6	D	-	1	-	3	-	道路事業(市街地相互の接続道路)	金山新地停車場線	県	県	直接	完了	416,500	24	~	29	H23			0	25年2月路線測量、道路詳細設計発注。 26年3月路線測量、用地測量、道路詳細設計完 27年3月橋梁詳細設計完 28年3月、橋梁上部工事実施。 29年3月、道路改良工事実施。 29年12月完了
																	H24	80,000	4,609	75,391	
																	H25	130,400	20,987	109,413	
																	H26	56,800	19,412	37,388	
																	H27	66,000	231,041	▲ 165,041	
																	H28	0	29,332	▲ 29,332	
																	H29		27,819	▲ 27,819	
																	H30			0	
																	H31			0	
																	H32			0	
																	累計	333,200	0	333,200	
7	D	-	1	-	4	-	大戸浜富倉線道路整備事業	大戸浜地区	町	町	直接	完了	1,334,900	24	~	28	H23			0	H24.6 測量調査設計業務発注。H24.10 橋梁予備設計業務発注。 H25.7橋梁詳細設計発注。H25.8改良工事(その1)発注。H26.2改良工事(その2)発注。H25d用地買収。 H26.5改良工事(その3)、H26.6改良工事(その4)、H26.8改良工事(その5)発注。 道路改良工事(その6)(その7)(その8)発注。 道路改良工事(その9)、防護柵設置工事発注。
																	H24	41,850	24,982	16,868	
																	H25	43,400	92,077	▲ 48,677	
																	H26	704,397	491,822	212,575	
																	H27	244,900	383,194	▲ 138,294	
																	H28	0	26,430	▲ 26,430	
																	H29		1,823	▲ 1,823	
																	H30			0	
																	H31			0	
																	H32			0	
																	累計	1,034,547	0	1,020,328	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費			全体 事業 期間			年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																
8	D	-	4	-	1	-	新地町(仮)愛宕第二地区災害公営住宅整備事業	(仮称)愛宕第二地区	町	町	直接	完了	952,100	23	~	25	H23	55,930		55,930	0	H24.3不動産鑑定業務発注、測量調査業務発注。H24.4基本設計等業務発注。H24.10用地買収。H25造成建築工事完了。																		
																	H24	777,157		21,914	755,243																			
																	H25			754,269	▲ 754,269																			
																	H26				0																			
																	H27				0																			
																	H28				0																			
																	H29				0																			
																	H30				0																			
																	H31				0																			
																	H32				0																			
																	累計	833,087	0	832,113	974																			
																	H23				0																			
																	H24	125,562		7,904	117,658																			
H25			95,731	▲ 95,731																																				
H26				0																																				
H27				0																																				
H28				0																																				
H29		▲ 12,400		▲ 12,400																																				
H30				0																																				
H31				0																																				
H32				0																																				
累計	125,562	▲ 12,400	103,635	9,527																																				
10	D	-	4	-	3	-	新地町作田地区災害公営住宅整備事業	作田地区	町	町	直接	完了	330,365	24	~	26	H23				0	H24.11 伐採業務発注。H24.12 造成工事発注。H25d造成工事及び上水道工事発注。H26.9造成工事発注。																		
																	H24	107,643		25,752	81,891																			
																	H25	237,106		35,932	201,174																			
																	H26			219,209	▲ 219,209																			
																	H27				0																			
																	H28				0																			
																	H29		▲ 55,679		▲ 55,679																			
																	H30				0																			
																	H31				0																			
																	H32				0																			
																	累計	344,749	▲ 55,679	280,893	8,177																			
																	11	D	-	4	-		4	-	新地町雀塚地区災害公営住宅整備事業	雀塚地区	町	町	直接	完了	635,000	24	~	26	H23				0	H24.11 伐採業務発注。H24.12 造成工事発注。H25d造成工事及び上水道工事発注。H26.6造成工事発注。
																																			H24	130,046		46,284	83,762	
H25	425,578		42,668	382,910																																				
H26			408,987	▲ 408,987																																				
H27				0																																				
H28				0																																				
H29				0																																				
H30				0																																				
H31				0																																				
H32				0																																				
累計	555,624	0	497,939	57,685																																				
12	◆	D	-	4	-	1	災害公営住宅事業化調査	新地町	町	町	直接	完了	5,000	23	~	23						H23													4,000		3,931	69	H24.5 事業化調査業務発注。	
																						H24																0		
																	H25				0																			
																	H26				0																			
																	H27				0																			
																	H28				0																			
																	H29				0																			
																	H30				0																			
																	H31				0																			
																	H32				0																			
																	累計	4,000	0	3,931	69																			

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
13	◆	D	-	4	-	1	-	2	新地町(仮)愛宕第二地区災害公営住宅駐車場整備事業	(仮称)愛宕第二地区	町	町	直接	完了	13,454	23	~	24	H23	10,944	0	10,944	H25d 駐車場整備完了。	
																			H24	7,200	0	7,200		
																			H25		4,443	▲ 4,443		
																			H26		▲ 7,380	▲ 7,380		
																			H27			0		
																			H28			0		
																			H29			0		
																			H30			0		
																			H31			0		
																			H32			0		
																			累計	18,144	▲ 7,380	4,443		6,321
14	◆	D	-	4	-	2	-	1	新地町原地区災害公営住宅駐車場整備事業	原地区	町	町	直接	完了	9,120	24	~	25	H23		0	0	H25d 駐車場整備完了。	
																			H24	7,296	0	7,296		
																			H25		1,688	▲ 1,688		
																			H26			0		
																			H27			0		
																			H28			0		
																			H29			0		
																			H30			0		
																			H31			0		
																			H32			0		
																			累計	7,296	0	1,688		5,608
15	◆	D	-	4	-	3	-	1	新地町作田地区災害公営住宅駐車場整備事業	作田地区	町	町	直接	完了	17,336	24	~	26	H23			0	H26 駐車場整備完了。	
																			H24	7,296	0	7,296		
																			H25		0	0		
																			H26		6,572	13,868		▲ 7,296
																			H27			0		
																			H28			0		
																			H29			0		
																			H30			0		
																			H31			0		
																			H32			0		
																			累計	7,296	6,572	13,868		0
16	◆	D	-	4	-	4	-	1	新地町雀塚地区災害公営住宅駐車場整備事業	雀塚地区	町	町	直接	完了	12,260	24	~	26	H23			0	H26 駐車場整備完了。	
																			H24	9,000	0	9,000		
																			H25		0	0		
																			H26		808	9,807		▲ 8,999
																			H27			0		
																			H28			0		
																			H29			0		
																			H30			0		
																			H31			0		
																			H32			0		
																			累計	9,000	808	9,807		1
17	D	-	15	-	1	-	-	1	新地町津波復興拠点整備事業	中島地区	町	町	直接	完了	6,697,098	23	~	31	H23	1,500		1,500	H24.5 測量調査等業務発注。H24.12 実施計画等策定検討業務発注。 H25.9 認可申請書作成業務発注。H25.12 整備工事(その1)発 H26.6 造成工事(その2発注)H26一部用地取得。 H28.3 造成工事(その2完了) H29.3 造成工事(その3完了)。H28.10 造成工事(その4発注)。 H30.3 造成工事(その4完了)。H29.6 造成工事(その5発注)。 新地交流センター新築工事発注、新地駅周辺市街地復興整備	
																			H24	8,250	9,096	▲ 846		
																			H25	1,325,250	149,978	1,175,272		
																			H26	1,482,000	1,604,194	▲ 122,194		
																			H27	610,500	1,020,616	▲ 410,116		
																			H28	48,750	219,290	632,351		
																			H29	729,057	178,142	550,915		
																			H30	14,625	1,297,141	▲ 1,282,516		
																			H31		385,763	▲ 385,763		
																			H32			0		
																			累計	3,476,250	1,546,573	4,864,220		158,603

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
18	D	-	17	-	1	-	新地町中島地区都市再生事業計画作成	中島地区	町	町	直接	完了	132,000	23	~	25	H23	21,000		12,073	8,927	H24.5測量調査等業務発注。H24.10測量調査設計業務発注。 H25.8保証物件調査業務発注。H25.9津波シミュレーション業務		
																	H24	103,125		73,237	29,888			
																	H25			12,861	▲ 12,861			
																	H26				0			
																	H27				0			
																	H28		▲ 25,125		▲ 25,125			
																	H29				0			
																	H30				0			
																	H31				0			
																	H32				0			
																	累計	124,125	▲ 25,125	98,171	829			
19	◆	D	-	22	-	1	-	1	都市公園事業(防災緑地)	浜浜地区	県	県	直接	完了	50,000	23	~	25	H23	40,000			40,000	基本計画に関連する設計調査業務を実施 設計調査業務実施
																			H24			29,402	▲ 29,402	
																			H25			8,519	▲ 8,519	
																			H26				0	
																			H27				0	
																			H28				0	
																			H29				0	
																			H30				0	
																			H31				0	
																			H32				0	
																			累計	40,000	0	37,921	2,079	
20	D	-	23	-	1	-	新地町防災集団移転促進事業	作田東・作田西・岡・雀塚・大戸浜	町	町	直接	完了	224,335	23	~	24	H23	54,845		54,835	10	H24.5 測量調査等業務委託発注。H24.8 設計調査等業務委託発注。H25.1 測量調査業務委託発注。		
																	H24	113,406		84,148	29,258			
																	H25				0			
																	H26				0			
																	H27				0			
																	H28				0			
																	H29				0			
																	H30				0			
																	H31				0			
																	H32				0			
																	累計	168,251	0	138,983	29,268			
23	D	-	1	-	5	-	道路事業(市街地相互の接続道路)	相馬亘理線	県	県	直接	完了	6,690,700	24	~	30	H23				0	24年9月路線測量、道路詳細設計、用地測量発注。 26年3月道路・橋梁詳細設計完、用地測量完、 26年9月道路改良工事、橋梁下部工事、函渠工事発注済。 28年3月、用地交渉実施。 29年3月、道路改良工事。橋梁上部工事実施。		
																	H24	115,200		115,181	19			
																	H25	974,400		86,091	888,309			
																	H26	1,198,400		2,327,702	▲ 1,129,302			
																	H27	3,064,560		327,545	2,737,015			
																	H28	0		1,974,593	▲ 1,974,593			
																	H29			521,448	▲ 521,448			
																	H30				0			
																	H31				0			
																	H32				0			
																	累計	5,352,560	0	5,352,560	0			
24	D	-	13	-	1	-	新地町海岸近接等危険住宅移転事業(住宅・建築物安全ストック形成事業)	新地町	町	町	直接	継続	335,400	24	~	32	H23				0	H25:69件 H26:31件 H27:37件 H28:14件 H29:8件 H30:3件 H31:3件		
																	H24	125,775		4,575	121,200			
																	H25	125,775		38,303	87,472			
																	H26			38,714	▲ 38,714			
																	H27			10,691	▲ 10,691			
																	H28			20,015	▲ 20,015			
																	H29			8,900	▲ 8,900			
																	H30			8,883	▲ 8,883			
																	H31			8,390	▲ 8,390			
																	H32				0			
																	累計	251,550	0	138,471	113,079			

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
25	D	-	21	-	1	-	特定環境保全 公共下水道事業	作田東・ 作田西・ 原・岡・雀 塚・大戸 浜・中島	町	町	直接	完了	71,243	24	~	27	H23			0	H24.6 下水道事業全体計画等調査設計業務発注。		
																	H24	37,500		14,568	22,932	H24.10 防災集団移転関連公共下水道調査設計業務発注。	
																	H25	52,500		27,397	25,103	H25d各防災集団移転団地排水設備整備工事発注。	
																	H26				0		
																	H27				0		
																	H28		▲ 31,605		▲ 31,605		
																	H29		▲ 4,962		▲ 4,962		
																	H30				0		
																	H31				0		
																	H32				0		
																	累計	90,000	▲ 36,567	41,965	11,468		
26	◆	D	-	22	-	2	1	釣師浜地区防 災緑地基本計 画策定事業	釣師地 区・大戸 浜地区	町	町	直接	完了	12,600	24	~	24	H23			0	H24.7 基本策定業務発注。	
																		H24	10,080		9,828	252	
																		H25				0	
																		H26				0	
																		H27				0	
																		H28				0	
																		H29				0	
																		H30				0	
																		H31				0	
																		H32				0	
																		累計	10,080	0	9,828	252	
27	D	-	23	-	2	-	新地町作田東 地区防災集団 移転促進事業	作田東地 区	町	町	直接	継続	1,038,177	24	~	32	H23			0	H24.11 伐採業務発注。H24.12 造成工事発注。H25.1 上水道 切替工事発注。H25.3 移転促進区域整地工事発注。		
																	H24	542,111		416,455	125,656	H25d造成工事その2~3発注。	
																	H25	352,198		173,978	178,220	H26造成工事その5~6発注。	
																	H26	71,251		120,824	▲ 49,573	H27交通安全対策工事発注。	
																	H27			27,829	▲ 27,829	H28移転補助。元地整地工事。	
																	H28			2,174	▲ 2,174	H29移転補助。	
																	H29		▲ 57,157	2,913	▲ 60,070	H30移転補助。	
																	H30			2,417	▲ 2,417	H31移転補助。	
																	H31			4,735	▲ 4,735	H32移転補助。	
																	H32				0		
																	累計	965,560	▲ 57,157	751,325	157,078		
28	D	-	23	-	3	-	新地町作田西 地区防災集団 移転促進事業	作田西地 区	町	町	直接	継続	1,378,587	24	~	32	H23			0	H24.12 造成工事発注。H25.2 移転促進区域整地工事発注。		
																	H24	839,934		571,952	267,982	H25d造成工事発注。	
																	H25	352,825		356,479	▲ 3,654	H26造成工事発注。	
																	H26	151,235		69,739	81,496	H27環境整備工事発注。	
																	H27			40,820	▲ 40,820	H28移転・建設補助。元地整地工事。	
																	H28			6,921	▲ 6,921	H29建設補助。	
																	H29		▲ 60,825	6,319	▲ 67,144	コミュニティ施設実施設計業務委託発注。	
																	H30		▲ 76,907	4,341	▲ 81,248	コミュニティ施設建築工事	
																	H31			27,698	▲ 27,698		
																	H32				0		
																	累計	1,343,994	▲ 137,732	1,084,269	121,993		
29	D	-	23	-	4	-	新地町岡地区 防災集団移転 促進事業	岡地区	町	町	直接	継続	1,303,904	24	~	32	H23			0	H24.12 造成工事発注。H25.3 移転促進区域整地工事発注。		
																	H24	977,630		715,005	262,625	H25d造成工事発注。	
																	H25	469,903		188,813	281,090	H26造成工事発注。	
																	H26	93,381		53,389	39,992	H27コミュニティ施設建設工事発注。	
																	H27			39,185	▲ 39,185	H28コミュニティ施設建設工事完成。	
																	H28		▲ 400,000	10,130	▲ 410,130	H29移転元地買取。	
																	H29			1,717	▲ 1,717	H30移転補助。	
																	H30			5,464	▲ 5,464	H31移転補助。	
																	H31			10,705	▲ 10,705		
																	H32				0		
																	累計	1,540,914	▲ 400,000	1,024,408	116,506		

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費		全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
30	D	-	23	-	5	新地町雀塚地区 防災集団移 転促進事業	雀塚地区	町	町	直接	継続	1,979,462	24	~	32	H23			0	H24.11 伐採業務発注。H24.12 造成工事発注。H25.2 移転促進区域整地工事発注。H25.3 団地整備工事発注	
																H24	1,373,612		797,868	575,744	H25d造成工事発注。
																H25	504,521		378,000	126,521	H26造成工事発注。
																H26	271,411		153,970	117,441	H27コミュニティ施設建設工事発注。
																H27			127,314	▲ 127,314	H28コミュニティ施設建設工事完成。
																H28		▲ 402,891	10,951	▲ 413,842	H29建設補助。
																H29			6,001	▲ 6,001	H30移転補助。
																H30		▲ 14,625	8,465	▲ 23,090	H31移転補助。
																H31			9,265	▲ 9,265	H32
																H32				0	累計
																累計	2,149,544	▲ 417,516	1,491,834	240,194	
																31	D	-	23	-	6
H24	1,045,358		770,359	274,999	H25d造成工事発注。																
H25	517,664		269,676	247,988	H26造成工事発注。																
H26	106,382		104,640	1,742	H27コミュニティ施設建設工事発注。																
H27			69,921	▲ 69,921	H28コミュニティ施設建設工事完成。																
H28			14,735	▲ 14,735	H29建設補助。																
H29		▲ 255,780	9,185	▲ 264,965	H30移転補助。																
H30			5,587	▲ 5,587	H31移転補助。																
H31			10,944	▲ 10,944	H32																
H32				0	累計																
累計	1,669,404	▲ 255,780	1,255,047	158,577																	
33	D	-	1	-	6	宮田踏込畑線 道路整備事業 (市街地相互 の接続道路)	大戸浜地区	町	町	直接	完了	122,600	24	~	28						
																H24	16,662		9,269	7,393	H25d一部用地取得。
																H25	25,575		3,163	22,412	H26.12改良工事発注。
																H26	52,777		42,221	10,556	H27道路改良(2工区)工事発注。
																H27			35,586	▲ 35,586	H28町道宮田踏込畑線道路付帯工事発注。
																H28			4,457	▲ 4,457	H29
																H29				0	H30
																H30				0	H31
																H31				0	H32
																H32				0	累計
																累計	95,014	0	94,696	318	
																34	D	-	1	-	7
H24	16,275		8,259	8,016	H25d一部用地取得。																
H25	24,800		8,221	16,579	H26.11改良工事発注。																
H26	22,087		7,525	14,562	H27																
H27	39,796		4,230	35,566	H28橋梁整備(下部工)工事発注。																
H28			56,081	▲ 56,081	H29道路改良(その2)工事発注。																
H29		12,400	26,751	▲ 14,351	H30																
H30				0	H31																
H31				0	H32																
H32				0	累計																
累計	102,958	12,400	111,067	4,291																	
35	D	-	4	-	5	新地町岡地区 災害公営住宅 整備事業	岡地区	町	町	直接	完了	323,510	24	~	26						
																H24	53,821		42,677	11,144	H25d造成工事発注。
																H25	229,250		21,638	207,612	H26.6建築工事発注。
																H26			208,367	▲ 208,367	H27
																H27				0	H28
																H28				0	H29
																H29				0	H30
																H30				0	H31
																H31				0	H32
																H32				0	累計
																累計	283,071	0	272,682	10,389	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
36	D	-	4	-	6	-	新地町大戸浜地区災害公営住宅整備事業	大戸浜地区	町	町	直接	完了	337,500	24	~	26	H23			0	H24.11 伐採業務発注。H24.12 造成工事発注。			
																	H24	107,643		17,722	89,921			
																	H25	187,669		23,054	164,615	H25d造成工事発注。		
																	H26			164,967	▲ 164,967	H26.6建築工事発注。		
																	H27				0			
																	H28				0			
																	H29				0			
																	H30				0			
																	H31				0			
																	H32				0			
																	累計	295,312	0	205,743	89,569			
																	37	◆	D	-	4	-	5	-
H24	3,600		0	3,600																				
H25			0	0																				
H26			3,064	▲ 3,064	H26駐車場整備完了。																			
H27				0																				
H28				0																				
H29				0																				
H30				0																				
H31				0																				
H32				0																				
累計	3,600	0	3,064	536																				
38	◆	D	-	4	-	6	-	1	新地町大戸浜地区災害公営住宅駐車場整備事業	大戸浜地区	町	町	直接	完了	9,000	24								
																	H24	7,200		0	7,200			
																	H25			0	0			
																	H26			3,961	▲ 3,961	H26駐車場整備完了。		
																	H27				0			
																	H28				0			
																	H29				0			
																	H30				0			
																	H31				0			
																	H32				0			
																	累計	7,200	0	3,961	3,239			
																	39	D	-	9	-	1	-	新地町小規模住宅地区改良事業
H24	107,104		3,858	103,246																				
H25	122,180		72,324	49,856	H25.4基礎調査業務その2発注。H25.7不動産鑑定業務発注。																			
H26	47,565		58,933	▲ 11,368	H27.3不良住宅解体工事発注。H26用地取得。H26移転補償。																			
H27			65,830	▲ 65,830	H27.7小規模住宅地区改良事業緑地整備工事発注。																			
H28			0	0																				
H29			5,391	▲ 5,391	H29.10公園整備工事発注。																			
H30			152	▲ 152	不動産鑑定評価等業務(価格調査)委託業務発注。																			
H31			6,543	▲ 6,543	住宅解体撤去工事発注。																			
H32				0																				
累計	276,849	0	213,031	63,818																				
40	D	-	20	-	1	-	新地町都市防災総合推進事業	中島地区、埴浜地区、釣師地区、大戸浜地区等	町	町	直接	完了	30,000	24	~	24								
																	H24	22,500		21,254	1,246	H25.1 業務委託発注。		
																	H25			0	0			
																	H26			0	0			
																	H27			0	0			
																	H28			0	0			
																	H29			0	0			
																	H30			0	0			
																	H31			0	0			
																	H32			0	0			
																	累計	22,500	0	21,254	1,246			

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費		全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
41	D	-	23	-	7	-	新地町富倉地区 防災集団移 転促進事業	富倉地区	町	町	直接	継続	239,768	24	~	32	H23			0	H24.12 造成工事発注。H25.2 移転促進区域整地工事発注。	
																	H24	174,254		81,332	92,922	
																	H25	4,283		32,822	▲ 28,539	H25.4上水道工事発注。H25.9造成工事発注。
																	H26	31,259		35,337	▲ 4,078	H26造成工事発注。
																	H27			1,742	▲ 1,742	H27移転促進区域整備
																	H28			242	▲ 242	H28移転補助。元地整地工事。
																	H29			69	▲ 69	H29移転元地買取。
																	H30			218	▲ 218	H30移転補助。
																	H31			428	▲ 428	H31移転補助。
																	H32			0		
																	累計	209,796		0	152,190	57,606
42	D	-	23	-	8	-	新地町雁小屋 西地区防災集 団移転促進事 業	雁小屋西 地区	町	町	直接	継続	190,435	24	~	32	H23			0	H24.12 造成工事発注。H24.12 移転促進区域整地工事発注。	
																	H24	136,165		104,195	31,970	
																	H25	3,671		8,720	▲ 5,049	H25.6上水道工事発注。H25.9造成工事発注。
																	H26	26,793		9,694	17,099	H26造成工事発注。
																	H27			1,479	▲ 1,479	H27移転促進区域整備
																	H28			171	▲ 171	H28元地整地工事。
																	H29			59	▲ 59	H29移転元地買取。
																	H30			187	▲ 187	H30移転補助。
																	H31			367	▲ 367	H31移転補助。
																	H32			0		
																	累計	166,629		0	124,872	41,757
44	★	F	-	2	-	1	-	市街地復興効 果促進事業	町			継続	4,557,518	24	~	32	H23			0		
																	H24	1,551,245		211,614	1,339,631	
																	H25	817,440		738,295	79,145	
																	H26			251,992	▲ 251,992	
																	H27	1,239,776		391,456	848,320	
																	H28	112,800		424,391	▲ 311,591	
																	H29			270,743	▲ 270,743	
																	H30		▲ 75,249	447,136	▲ 522,385	
																	H31			184,092	▲ 184,092	
																	H32			0		
																	累計	3,721,261	▲ 75,249	2,919,719	726,293	
49	D	-	5	-	1	-	新地町災害公 営住宅家賃低 廉化事業	愛宕東、 原、作 田、雀 塚、大戸 浜地区	町	町	直接	継続	326,506	25	~	32	H23			0		
																	H24			0	6,331	事務手続きの遅れにより繰越
																	H25	6,331		0	6,331	
																	H26	32,558		19,324	13,234	
																	H27	29,606		46,781	▲ 17,175	
																	H28	49,172	48,387	45,092	52,467	
																	H29		51,968	55,360	▲ 3,392	
																	H30		37,153	51,855	▲ 14,702	
																	H31		30,513	47,299	▲ 16,786	
																	H32			0		
																	累計	117,667	168,021	265,711	19,977	
50	D	-	6	-	1	-	東日本大震災 特別家賃低減 事業	愛宕東、 原、作 田、雀 塚、大戸 浜地区	町	町	直接	継続	60,245	25	~	32	H23			0		
																	H24			0	1,356	事務手続きの遅れにより繰越
																	H25	1,356		0	1,356	
																	H26	8,558		4,503	4,055	
																	H27	3,342		8,695	▲ 5,353	
																	H28	8,754	8,343	7,288	9,809	
																	H29		4,962	7,488	▲ 2,526	
																	H30		4,503	6,205	▲ 1,702	
																	H31		5,362	5,906	▲ 544	
																	H32			0		
																	累計	22,010	23,170	40,085	5,095	

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
51	D	- 17 - 2 -	新地町中島地区緊急防災空地整備事業	中島地区	町	町	直接	完了	97,200	24 ~ 25	H23				0	
											H24	36,450			0	36,450
											H25	36,450		72,714	▲ 36,264	H25d用地取得。
											H26				0	
											H27				0	
											H28				0	
											H29				0	
											H30				0	
											H31				0	
											H32				0	
											累計	72,900	0	72,714	186	
52	D	- 22 - 1 -	都市公園事業(埴浜地区防災緑地)※施設費	埴浜地区	県	県	直接	継続	4,762,000	24 ~ 32	H23				0	25年3月、詳細設計実施
											H24	292,500		20,678	271,822	
											H25	472,500		60,559	411,941	26年3月 造成工実施
											H26	525,000		475,804	49,196	27年3月 造成工実施
											H27	1,970,250		1,101,073	869,177	27年10月 盛土工施工
											H28			803,683	▲ 803,683	28年12月 造成工実施
											H29	187,500		150,860	36,640	30年3月 造成工施工
											H30		123,750	837,905	▲ 714,155	31年3月 園路工、植栽工施工
											H31			62,173	▲ 62,173	1年3月 防護柵工、植栽工施工
											H32				0	
											累計	3,447,750	123,750	3,512,735	58,765	
53	D	- 22 - 2 -	都市公園事業(釣師地区防災緑地)※施設費	釣師地区、大戸浜地区	町	町	直接	継続	2,331,970	24 ~ 32	H23				0	H25.3 測量調査設計業務発注。
											H24	255,000		46,060	208,940	
											H25	262,500		258,534	3,966	H26.2整備工事発注。
											H26	300,000		337,070	▲ 37,070	H26.6整備工事(その2)発注。H26.8管理棟設計業務発注。
											H27	555,750		52,480	503,270	H27整備工事(その3)(その4)発注。
											H28	42,750		26,729	16,021	H28整備工事(その4)(その5)完成。
											H29		316,605	190,934	125,671	H29整備工事(その6)発注。
											H30		16,372	770,103	▲ 753,731	H30整備工事(その7)発注。
											H31			59,080	▲ 59,080	H31整備工事(その14)発注。
											H32				0	
											累計	1,416,000	332,977	1,740,990	7,987	
57	D	- 17 - 3 -	新地駅周辺被災市街地復興土地区画整理事業	中島地区	町	町	直接	完了	4,521,060	24 ~ 30	H23				0	
											H24				0	
											H25	874,500		90,790	783,710	H26.2整備工事発注。
											H26	1,433,250		1,645,548	▲ 212,298	H26.6造成工事(その2発注)H26一部移転補償。
											H27	1,308,000		1,305,418	2,582	H27.9整備工事(その3)道路及び施設整備工事発注。
											H28	480,000		330,449	149,551	H28整備工事(その4)工事発注。
											H29		▲ 614,546	50,136	▲ 664,682	H29整備工事(その5)工事発注。整備工事(その6)工事発注。
											H30			▲ 13,044	13,044	新地駅周辺市街地復興整備工事(その7)発注。
											H31		▲ 90,408	▲ 21,698	▲ 68,710	
											H32				0	
											累計	4,095,750	▲ 704,954	3,387,599	3,197	
58	D	- 22 - 3 -	都市公園事業(埴浜地区防災緑地)※用地費	埴浜地区	県	県	直接	継続	1,076,280	24 ~ 32	H23				0	
											H24				0	
											H25	720,000		110,368	609,632	25年6月 用地交渉実施
											H26	120,000		153,627	▲ 33,627	27年3月 用地交渉実施
											H27			31,229	▲ 31,229	27年10月 補償工事施工
											H28			7,681	▲ 7,681	28年12月 用地交渉実施
											H29			24,839	▲ 24,839	30年3月 補償工事施工
											H30		▲ 122,480	56,394	▲ 178,874	31年3月 補償工事施工
											H31			20,111	▲ 20,111	1年3月 補償工事施工
											H32				0	
											累計	840,000	▲ 122,480	404,249	313,271	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費		全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
59	D	-	22	-	4	-	都市公園事業 (釣師地区防 災緑地)※用 地費	釣師地 区、大戸 浜地区	町	町	直接	継続	162,371	25	~	31	H23				0	
																	H24				0	
																	H25	106,666		54,424	52,242	H25d用地取得。
																	H26			36,873	▲ 36,873	H26用地取得
																	H27			0	0	
																	H28			0	0	
																	H29			12,293	▲ 12,293	
																	H30			931	▲ 931	H30用地取得
																	H31		1,580	1,958	▲ 378	
																	H32				0	
																	累計	106,666	1,580	106,479	1,767	
60	★	F	-	4	-	1	市街地復興効 果促進事業 (県分)		県		継続	191,842	25	~	32	H23				0		
																H24				0		
																H25	171,773		31,682	140,091	25年8月 土量調査委託、用地取得コーディネート委託	
																H26			7,791	▲ 7,791	26年9月 土量調査委託、用地取得コーディネート委託	
																H27			8,394	▲ 8,394	27年9月 用地取得コーディネート委託	
																H28			2,643	▲ 2,643	28年9月 東日本大震災復興記録保存委託、用地取得コーディネー	
																H29				0		
																H30		▲ 18,300	36,328	▲ 54,628	舗装工事施工(31年7月完了予定)	
																H31			43,634	▲ 43,634	R元 舗装工事完了	
																H32				0		
																累計	171,773	▲ 18,300	130,472	23,001		
61	D	-	4	-	7	-	新地駅前地区 災害公営住宅 整備事業	中島地区	町	町	直接	完了	563,130	25	~	28	H23				0	
																	H24				0	
																	H25	161,000		0	161,000	他工事の遅れにより繰越
																	H26	446,250		0	446,250	他工事の遅れにより繰越
																	H27			95,034	▲ 95,034	実施設計業務委託発注。
																	H28			397,704	▲ 397,704	災害公営住宅中島地区建築工事完成。
																	H29		▲ 114,511		▲ 114,511	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	607,250	▲ 114,511	492,738	1	
62	◆	D	-	17	-	3	常磐線特定環 境影響評価 (事後調査)	中島地区 他	町	町	直接	完了	36,020	25	~	27	H23				0	
																	H24				0	
																	H25	27,440		20,580	6,860	H25.7 常磐線特定環境影響評価委託発注
																	H26			4,274	▲ 4,274	常磐線特定環境影響評価委託
																	H27	1,376		2,419	▲ 1,043	常磐線特定環境影響評価委託
																	H28				0	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	28,816	0	27,273	1,543	
68	D	-	1	-	8	-	道路事業(市 街地相互の接 続道路)[補助 率変更分]	新地停車 場釣師線	県	県	直接	完了	200,000	28	~	30	H23				0	
																	H24				0	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28		128,956			128,956
																	H29		26,043	128,915	▲ 102,872	29年6月、道路改良工実施。
																	H30			16,353	▲ 16,353	
																	H31				0	
																	H32				0	
																	累計	0	154,999	145,268	9,731	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費			全体 事業 期間			年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
69	D	-	1	-	9	-	道路事業(市街地相互の接続道路)[補助率変更分]	相馬亘理線	県	県	直接	完了	1,088,100	28	~	30	H23				0				
																	H24				0				
																	H25				0				
																	H26				0				
																	H27				0				
																	H28	219,092			219,092				
																	H29	469,185	155,000	619,018	5,167				
																	H30			224,259	▲ 224,259				
																	H31				0				
																	H32				0				
累計	688,277	155,000	843,277	0																					
29年3月、道路改良工事。橋梁上部工事実施。																									
70	D	-	1	-	10	-	道路事業(市街地相互の接続道路)[補助率変更分]	金山新地停車場線	県	県	直接	完了	70,000	28	~	29	H23				0				
																	H24				0				
																	H25				0				
																	H26				0				
																	H27				0				
																	H28		54,250		54,250				
																	H29			40,017	▲ 40,017				
																	H30				0				
																	H31				0				
																	H32				0				
累計	0	54,250	40,017	14,233																					
29年3月、道路改良工事実施。 29年12月完了																									
71	◆	D	-	22	-	2	釣師地区海岸避難誘導階段整備事業	釣師地区	町	町	直接	完了	101,554	29	~	30	H23				0				
																	H24				0				
																	H25				0				
																	H26				0				
																	H27				0				
																	H28				0				
																	H29		4,336	4,147	189				
																	H30		76,907	71,667	5,240				
																	H31				0				
																	H32				0				
累計	0	81,243	75,814	5,429																					
階段設置工事発注。																									
72	◆	D	-	22	-	2	釣師地区防災緑地管理施設整備事業	釣師地区	町	町	直接	完了	66,027	30	~	31	H23				0				
																	H24				0				
																	H25				0				
																	H26				0				
																	H27				0				
																	H28				0				
																	H29		52,821		52,821				
																	H30			20,783	▲ 20,783				
																	H31			32,038	▲ 32,038				
																	H32				0				
累計	0	52,821	52,821	0																					
倉庫、サイン設置工事発注。 サイン設置工事(その2)発注。																									
73	D	-	5	-	2	-	新地町災害公営住宅家賃低廉化事業【補助率変更分】	愛宕東、原、作田、雀塚、大戸浜地区	町	町	直接	継続	88,664	30	~	32	H23				0				
																	H24				0				
																	H25				0				
																	H26				0				
																	H27				0				
																	H28				0				
																	H29		3,711		3,711				
																	H30		17,221	3,280	13,941				
																	H31		52,953	22,293	30,660				
																	H32				0				
累計	0	73,885	25,573	48,312																					

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
										H23	148,219	0	126,769	21,450		
										H24	8,877,750	0	4,140,167	4,737,583		
										H25	7,297,831	0	4,027,572	3,270,259		
										H26	5,281,154	0	6,122,816	▲ 841,662		
										H27	4,033,046	0	3,730,720	302,326		
										H28	742,226	0	1,603,250	▲ 861,024		
										H29	0	0	838,371	▲ 838,371		
										H30	0	0	2,691,771	▲ 2,691,771		
										H31	0	0	795,806	▲ 795,806		
										H32	0	0	0	0		
										32,914,805	市町村交付分 計	26,380,226	0	24,077,242		2,302,984
										H23	40,000	0	0	40,000		
										H24	687,700	0	195,714	491,986		
										H25	2,605,073	0	346,532	2,258,541		
										H26	2,251,400	0	3,419,509	▲ 1,168,109		
										H27	6,597,370	0	1,955,639	4,641,731		
										H28	219,092	183,206	3,817,603	▲ 3,415,305		
										H29	656,685	181,043	1,911,305	▲ 1,073,577		
										H30	0	▲ 17,030	1,171,239	▲ 1,188,269		
										H31	0	0	125,918	▲ 125,918		
										H32	0	0	0	0		
										17,275,122	都道府県交付分 計	13,057,320	347,219	12,943,459		461,080
										H23	188,219	0	126,769	61,450		
										H24	9,565,450	0	4,335,881	5,229,569		
										H25	9,902,904	0	4,374,104	5,528,800		
										H26	7,532,554	0	9,542,325	▲ 2,009,771		
										H27	10,630,416	0	5,686,359	4,944,057		
										H28	961,318	183,206	5,420,853	▲ 4,276,329		
										H29	656,685	181,043	2,749,676	▲ 1,911,948		
										H30	0	▲ 17,030	3,863,010	▲ 3,880,040		
										H31	0	0	921,724	▲ 921,724		
										H32	0	0	0	0		
										50,189,927	合計	39,437,546	347,219	37,020,701		2,764,064

(様式2E)

新地町

復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 環境省

令和2年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況					
	24	～	32																						
43	E	-	1	-	1	低炭素社会 対応型浄化槽集 中導入事業	作田東地 区、作田 西地区、 雁小屋西 地区等	町	町	直接	継続	51,750	24	～	32	H23				0	5人槽 3件、7人槽 5件				
																H24	6,210		2,299	3,911					
																H25	6,210		6,187	23	5人槽 2件、7人槽 17件、10人槽 1件				
																H26	17,698		12,901	4,797	5人槽 14件、7人槽 29件、10人槽 1件				
																H27			3,295	▲ 3,295	5人槽 9件、7人槽 5件				
																H28			1,532	▲ 1,532	5人槽 2件、7人槽 2件、10人槽 1件				
																H29			249	▲ 249	5人槽 1件				
																H30			0	0					
																H31			0	0					
																H32			0	0					
																累計	30,118	0	26,463	3,655					
																市町村 交付分		各年度 別合計		H23	0	0	0	0	
																				H24	6,210	0	2,299	3,911	
																				H25	6,210	0	6,187	23	
				H26	17,698	0	12,901	4,797																	
				H27	0	0	3,295	▲ 3,295																	
				H28	0	0	1,532	▲ 1,532																	
				H29	0	0	249	▲ 249																	
				H30	0	0	0	0																	
				H31	0	0	0	0																	
				H32	0	0	0	0																	
51,750		市町村交付分 計			30,118	0	26,463	3,655																	
都道県 交付分		各年度 別合計		H23	0	0	0	0																	
				H24	0	0	0	0																	
				H25	0	0	0	0																	
				H26	0	0	0	0																	
				H27	0	0	0	0																	
				H28	0	0	0	0																	
				H29	0	0	0	0																	
				H30	0	0	0	0																	
				H31	0	0	0	0																	
				H32	0	0	0	0																	
0		都道県交付分 計			0	0	0	0																	
市町村 都道県 計		各年度 別合計		H23	0	0	0	0																	
				H24	6,210	0	2,299	3,911																	
				H25	6,210	0	6,187	23																	
				H26	17,698	0	12,901	4,797																	
				H27	0	0	3,295	▲ 3,295																	
				H28	0	0	1,532	▲ 1,532																	
				H29	0	0	249	▲ 249																	
				H30	0	0	0	0																	
				H31	0	0	0	0																	
				H32	0	0	0	0																	
51,750		合計			30,118	0	26,463	3,655																	