

(様式2)

新地町 水産業共同利用施設復興促進整備事業計画 令和5年度進捗状況(契約状況)報告 総括表

省庁名 農林水産省

令和6年3月末時点

(千円)

| No. | 事業番号 | | | | | 事業名 | 地区名 施設名 | 交付 団体 | 事業 実施 主体 | 直接 / 間接 | 継続 / 完了 | 基金 / 単 年度 | 全体 事業費 | 全体 事業 期間 | 年度 | 交付額 (国費) | 事業間流 用(国費) | 執行額 (契約額の 国費相当 額) | 執行差額 (国費相当 額) | 事業の進捗状況 | 備考 |
|--|--------|-------|-------|-------|---|----------------------------------|------------|----------|----------------|---------------|---------------|--------------------|-----------|----------------|----|-------------|---------------|----------------------------|---------------------|---------|--------------------------------|
| | 1 | 2 | 3 | 4 | 5 | | | | | | | | | | | | | | | | |
| 1 | (3) | 1 | 1 | 1 | - | 新地町作業保 管施設(共同 作業場)整備 事業 | 新地地区 | 町 | 新地町 | 直接 | 継続 | 単年度 | 14,288 | R5 ~ R6 | 25 | | | | 0 | | |
| | | | | | | | | | | | | | | | 26 | | | | 0 | | |
| | | | | | | | | | | | | | | | 27 | | | | 0 | | |
| | | | | | | | | | | | | | | | 28 | | | | 0 | | |
| | | | | | | | | | | | | | | | 29 | | | | 0 | | |
| | | | | | | | | | | | | | | | 30 | | | | 0 | | |
| | | | | | | | | | | | | | | | R1 | | | | 0 | | |
| | | | | | | | | | | | | | | | R2 | | | | 0 | | |
| | | | | | | | | | | | | | | | R3 | | | | 0 | | |
| | | | | | | | | | | | | | | | R4 | | | | 0 | | |
| | | | | | | | | | | | | | | | R5 | 10,716 | | | 6,519 | 4,197 | 令和5年4月、事業開始。令和6年3月、令和5年度分事業完了。 |
| | | | | | | | | | | | | | | | 累計 | 10,716 | 0 | 6,519 | 4,197 | | |
| | | | | | | | | | | | | | | | 25 | | | | 0 | | |
| | | | | | | | | | | | | | | | 26 | | | | 0 | | |
| | | | | | | | | | | | | | | | 27 | | | | 0 | | |
| | | | | | | | | | | | | | | | 28 | | | | 0 | | |
| 29 | | | | 0 | | | | | | | | | | | | | | | | | |
| 30 | | | | 0 | | | | | | | | | | | | | | | | | |
| R1 | | | | 0 | | | | | | | | | | | | | | | | | |
| R2 | | | | 0 | | | | | | | | | | | | | | | | | |
| R3 | | | | 0 | | | | | | | | | | | | | | | | | |
| R4 | | | | 0 | | | | | | | | | | | | | | | | | |
| R5 | | | | 0 | | | | | | | | | | | | | | | | | |
| 累計 | 0 | 0 | 0 | 0 | | | | | | | | | | | | | | | | | |
| (注) | | | | | | | | | | | | | | / | | | | | | | |
| 1「事業番号」「事業名」「地区名 施設名」「交付団体」「事業実施主体」「直接/間接」「全体事業費」「全体事業期間」欄には、掃還環境整備事業計画の記載に合わせて記入してください。 | | | | | | | | | | | | | | | | | | | | | |
| 2「継続/完了」欄には、継続、完了、廃止のいずれかを記入してください。 | | | | | | | | | | | | | | | | | | | | | |
| 3「基金/単年度」欄には、基金、単年度のいずれかを記入してください。 | | | | | | | | | | | | | | | | | | | | | |
| 4「交付額(国費)」欄には、既に交付された国費を掃還環境整備事業計画の年度別に記入してください。 | | | | | | | | | | | | | | | | | | | | | |
| 5「執行額(契約額の国費相当額)」欄には、基金の取崩額ではなく、契約額の国費相当額を記入してください。なお、国費相当分は、事業費に国費率を乗じて算出した値で構いません。 | | | | | | | | | | | | | | | | | | | | | |
| 6「事業の進捗状況」欄は、事業の開始、完了等がわかるよう簡潔に記載してください。なお、年度を区別して記載する必要はありません。 | | | | | | | | | | | | | | | | | | | | | |
| 6 執行差額(国費相当額)欄は、自動計算(交付額(国費)+事業間流用額(国費)-執行額(契約額の国費相当額))されます。 | | | | | | | | | | | | | | | | | | | | | |
| うち県交付分 各年度別合計 | | | | | | | | | | | | | | | | | | | | | |
| 25 | 0 | 0 | 0 | 0 | 0 | | | | | | | | | | | | | | | | |
| 26 | 0 | 0 | 0 | 0 | 0 | | | | | | | | | | | | | | | | |
| 27 | 0 | 0 | 0 | 0 | 0 | | | | | | | | | | | | | | | | |
| 28 | 0 | 0 | 0 | 0 | 0 | | | | | | | | | | | | | | | | |
| 29 | 0 | 0 | 0 | 0 | 0 | | | | | | | | | | | | | | | | |
| 30 | 0 | 0 | 0 | 0 | 0 | | | | | | | | | | | | | | | | |
| R1 | 0 | 0 | 0 | 0 | 0 | | | | | | | | | | | | | | | | |
| R2 | 0 | 0 | 0 | 0 | 0 | | | | | | | | | | | | | | | | |
| R3 | 0 | 0 | 0 | 0 | 0 | | | | | | | | | | | | | | | | |
| R4 | 0 | 0 | 0 | 0 | 0 | | | | | | | | | | | | | | | | |
| R5 | 0 | 0 | 0 | 0 | 0 | | | | | | | | | | | | | | | | |
| 累計 | 0 | 0 | 0 | 0 | 0 | | | | | | | | | | | | | | | | |
| うち市町村交付分 各年度別合計 | | | | | | | | | | | | | | | | | | | | | |
| 25 | 0 | 0 | 0 | 0 | 0 | | | | | | | | | | | | | | | | |
| 26 | 0 | 0 | 0 | 0 | 0 | | | | | | | | | | | | | | | | |
| 27 | 0 | 0 | 0 | 0 | 0 | | | | | | | | | | | | | | | | |
| 28 | 0 | 0 | 0 | 0 | 0 | | | | | | | | | | | | | | | | |
| 29 | 0 | 0 | 0 | 0 | 0 | | | | | | | | | | | | | | | | |
| 30 | 0 | 0 | 0 | 0 | 0 | | | | | | | | | | | | | | | | |
| R1 | 0 | 0 | 0 | 0 | 0 | | | | | | | | | | | | | | | | |
| R2 | 0 | 0 | 0 | 0 | 0 | | | | | | | | | | | | | | | | |
| R3 | 0 | 0 | 0 | 0 | 0 | | | | | | | | | | | | | | | | |
| R4 | 0 | 0 | 0 | 0 | 0 | | | | | | | | | | | | | | | | |
| R5 | 10,716 | 0 | 6,519 | 4,197 | | | | | | | | | | | | | | | | | |
| 市町村交付分 計 | | | | | | | | | | | | | | | | | | | | | |
| 10,716 | 0 | 6,519 | 4,197 | | | | | | | | | | | | | | | | | | |
| 県・市町村交付分 合計 | | | | | | | | | | | | | | | | | | | | | |
| 10,716 | 0 | 6,519 | 4,197 | | | | | | | | | | | | | | | | | | |